

GOVERNMENT OF TELANGANA

ABSTRACT

R & B Department – Construction of RUB in lieu of L.C. No.81 at 437/13-15 of Kazipet – Vijayawada Section in Km 0/4 of Mahabubabad – Marripeda road in Warangal District – Revised Administrative Sanction – Accorded – Orders – Issued.

TRANSPORT, ROADS & BUILDINGS (R-1) DEPARTMENT

G.O.MS.No. 1.

Dated:08-01-2015.

Read the following:-

1. G.O.Ms.No.94, TR & B (R-II) Dept., Dt.27-2-2009.
2. From the E-in-C (R&B), SR, RSW & CRN, Lr.No.22242/EE(TEC)/DEE2/AEE3/2013, Dt.25-11-2013, 2-4-2014, 2-9-2014 & 30-9-2014.

ORDER:

In G.O. 1st read above, administrative sanction was issued for the work Construction of RUB in lieu of L.C. No.81 at 437/13-15 of Kazipet – Vijayawada Section in Km 0/4 of Mahabubabad – Marripeda road in Warangal District”” with an amount of Rs.18.00 Crores (Rupees Eighteen Crores only).

2. In his letters 2nd read above, the Engineer-in-Chief (R & B), SR, RSW & CRN has stated that the work was let out on e-procurement platform to M/s. SSR Crest Engineers & Constructions Limited, Hyderabad @ (-) 19.19% less than Estimate Contract Value with a stipulation to complete the work within 36 months i.e., by 22.12.2013 and work is nearing completion. During execution of work, certain deviations were found necessary and accordingly deviations were approved and informed the Superintendent Engineer(R&B) Warangal to approve the working estimate at his level, as the working estimate amount is not exceeding 10% of the administrative sanction. The same was approved by the Superintendent Engineer (R&B) for an amount of Rs.1979.50 lakhs duly increasing the provision towards Land Acquisition for an amount of Rs.6,59,60,374/- or (Rs.6.59 Crores) as per the requisition given by the RDO, Mahabubabad.

3. The Engineer-in-Chief (R&B), SR, RSW & CRN has Hence, he has requested to accord Revised Administrative Sanction for the subject work for Rs.19.795 crores against original sanction of Rs.18.00 crores with the following reasons / necessity and justification:-.

Necessity/justifications and authority for excess amounts:

- a) **Service roads along RUB(Rs.12.33 Lakhs):** The service roads are proposed with CC pavement in lieu of BT as per original sanction due to insufficient width of carriageway for movement of the road machinery and hence the excess amount of Rs.12.33 lakhs.
- b) **Drainage along Railway track (Rs.12.19 lakhs):** There is an L.S provision of Rs.40.00 lakhs towards the item of providing drainage, along the railway track and this item exceeded by Rs.12.19 lakhs as per actual requirement and as per site conditions.

...2

- c) **Widening of BT road (Rs.99.48 lakhs):** It was necessary to widen and strengthen certain roads around RUB for diversion of entire traffic through LC No.80 for a length of 1.80 Kms.

2. Justifications/Reasons for savings

- a) **Construction of CC retaining wall (Rs.344.37 Lakhs):** There is an error in calculation of the quantity of the retaining wall in the sanctioned estimate. The width of retaining wall is taken as uniform throughout the height even though it is varying from 0.60m to 1.30m at bottom to 0.45m at top and due to this the actual quantity of VCC M15 Grade for the sub-structure of the retaining wall got reduced drastically resulting in the savings.
- b) **Construction of covered cement side drains (Rs.17.05 lakhs):** The savings are due to discount in tender premium as the work is entrusted @ 19.19% less than the estimates rates which works out to Rs.15.07 lakhs and due to savings in VAT OF 4% on the payment made.

Details of Land Acquisition:

1. LA amount requisitioned by the RDO, Mahabubabad both for land and structures = Rs. 6.59,06,374
2. Total Land coming under Acquisition = 4204,75 Sq.yards
3. Amount for which award approved by District Collector, Warangal for an extent of land 2493.52 Sq. yards (as per fair award copy prepared by RDO dated:01.07.2013) = Rs.4,55,95,736
4. Amount of compensation paid so far = Rs.3,09,57,480
5. Balance Amount for the approved award to be paid = Rs. 1,46,38,256
6. Balance Amount of compensation yet to be awarded for an extent of land 1711.23 Sq.yards = Rs. 203,10,638

4. Government, after careful examination of the matter, hereby accord Revised Administrative Sanction for the work Construction of RUB in lieu of L.C. No.81 at 437/13-15 of Kazipet – Vijayawada Section in Km 0/4 of Mahabubabad – Marripeda road in Warangal District” for an amount of Rs.19.7950 crores (Rupees Nineteen Crores, Seventy Nine Lakhs and Fifty Thousand only) against the original sanction of Rs.18.00 crores under the Head of account.

5054	:	COL on Road & Bridges,
80	:	General
MH001	:	Direction and Administration
GH 11	:	Normal State Plan
SH (04)	:	Construction of Roads & Bridges under Railway Safety Works.
530	:	Major Works
531	:	Other Expenditure.

5. The Engineer-in-Chief (R&B), SR, RSW & CRN, shall take further action accordingly.

6. This order issues with the concurrence of Finance (EBS X) Department vide their U.O.No.6911/173/A1/EBS X/2014, Dt.3-12-2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SUNIL SHARMA
SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief (R&B), SR, RSW & CRN, Hyderabad.

The General Manager, South Central Railways, Hyderabad.

Copy to

The Director, Works & Accounts, Telangana, Hyderabad.'

The Pay and Accounts Officer, Chinthagattu, Hanmakonda, Warangal,

The Accountant General, Telangana, Hyd.

Finance (EBS X) Department.

P.S. to M(R&B).

//FORWARDED: BY ORDER//

SECTION OFFICER.